

				4 Weeks Look Ahead Schedule													Data Date: 16-Nov-20 Date Printed: 17-Nov-20																		
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Nov 08					Nov 15					Nov 22					Nov 29					Dec 06									
						M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S		
10 Classroom Prototype Building - North Shore ES		393	181	29-Apr-20 A	02-Aug-21																														
Milestones		213	129	24-Sep-20 A	02-Aug-21																														
MILE-001	GMP Submission To County	0	0		24-Sep-20 A																														
MILE-002	Issue Notice To Proceed	0	0		30-Oct-20 A																														
MILE-003	Construction Start	0	0	03-Nov-20 A																															
MILE-012	Precast Start	0	0	01-Feb-21																															
MILE-007	Temporary Dried-In	0	0		02-Apr-21																														
MILE-004	Building Dried-In	0	0		21-Apr-21																														
MILE-005	Permanent Power	0	0		23-Apr-21																														
MILE-006	Conditioned Air Available	0	0		23-Apr-21																														
MILE-010	Substantial Completion	0	0		02-Jul-21*																														
MILE-011	Final Completion	0	0		02-Aug-21																														
Pre-Construction		391	0	29-Apr-20 A	16-Nov-20	16-Nov-20, Pre-Construction																													
PRE-1006	Contract Execution	10	0	29-Apr-20 A	12-May-20 A																														
PRE-1000	Construction Documents Issue	0	0		30-Jul-20 A																														
PRE-1001	Drawings Review	10	0	31-Jul-20 A	13-Aug-20 A																														
PRE-1009	Permitting	40	0	03-Aug-20 A	16-Nov-20	Permitting																													
PRE-1003	Market Pricing	21	0	14-Aug-20 A	14-Sep-20 A																														
PRE-1002	GMP Leveling & Preparation	5	0	15-Sep-20 A	23-Sep-20 A																														
PRE-1004	GMP Draft Submission To County	1	0	24-Sep-20 A	24-Sep-20 A																														
PRE-1010	Incorporate Comments / Submit GMP To County	5	0	25-Sep-20 A	01-Oct-20 A																														
PRE-1005	GMP Review By PCS	5	0	02-Oct-20 A	23-Oct-20 A																														
PRE-1007	Board Meeting Approval	1	0	27-Oct-20 A	27-Oct-20 A																														
PRE-1008	Issue Notice To Proceed	3	0	28-Oct-20 A	30-Oct-20 A																														
Procurement		165	119	10-Sep-20 A	04-May-21																														
Site Enabling		5	0	02-Nov-20 A	06-Nov-20 A	0 A, Site Enabling																													
PRO-1000	Award Site Enabling Contracts	5	0	02-Nov-20 A	06-Nov-20 A	Award Site Enabling Contracts																													
Precast		98	52	10-Sep-20 A	29-Jan-21																														
PRO-1001	Award Design Assist Contract	1	0	10-Sep-20 A	11-Sep-20 A																														
PRO-1002	Shop Drawings Preparation	25	0	14-Sep-20 A	16-Nov-20	Shop Drawings Preparation																													
PRO-1004	Brick & Formliner Lead Time - 1st Order	20	5	26-Oct-20 A	20-Nov-20	Brick & Formliner Lead Time - 1st Order																													
PRO-1034	Brick & Formliner Lead Time - 2nd Order (Scope Revis	44	37	05-Nov-20 A	08-Jan-21																														
PRO-1003	Shop Drawings Review & Approval By A/E	5	5	16-Nov-20	20-Nov-20	Shop Drawings Review & Approval By A/E																													
PRO-1005	Standard Material Lead Time	5	5	23-Nov-20	30-Nov-20	Standard Material Lead Time																													
PRO-1006	Precast Fabrication & Delivery	25	25	24-Dec-20	29-Jan-21																														
Utilities		45	35	02-Nov-20 A	06-Jan-21																														
PRO-1007	Award Contract	5	0	02-Nov-20 A	09-Nov-20 A	Award Contract																													
PRO-1008	Shop Drawings Preparation	15	10	09-Nov-20 A	30-Nov-20	Shop Drawings Preparation																													
PRO-1009	Shop Drawings Review & Approval By A/E	10	10	01-Dec-20	14-Dec-20	Shop Drawings Review & Approval By A/E																													
PRO-1012	Fabrication & Delivery	15	15	15-Dec-20	06-Jan-21																														
CIP Concrete		25	15	02-Nov-20 A	07-Dec-20	07-Dec-20, CIP Concrete																													
PRO-1013	Award Contract	2	2	02-Nov-20 A	17-Nov-20	Award Contract																													
PRO-1014	Shop Drawings Preparation	5	5	18-Nov-20	24-Nov-20	Shop Drawings Preparation																													
PRO-1015	Shop Drawings Review & Approval By A/E	3	3	25-Nov-20	30-Nov-20	Shop Drawings Review & Approval By A/E																													
PRO-1016	Fabrication & Delivery	5	5	01-Dec-20	07-Dec-20	Fabrication & Delivery																													
Windows		105	95	02-Nov-20 A	31-Mar-21																														

Project Baseline Bar
 Remaining Work
 ◆ Baseline Milestone
 ◆ Milestone
 Su...

Actual Work
 Critical Remaining Work
 ◆ Baseline Milestone
 ◆ Milestone

				4 Weeks Look Ahead Schedule													Data Date: 16-Nov-20 Date Printed: 17-Nov-20																	
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Nov 08							Nov 15						Nov 22					Nov 29					Dec 06					
						M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M
PRO-1017	Award Contract	5	5	02-Nov-20 A	20-Nov-20	Award Contract																												
PRO-1018	Shop Drawings Preparation	15	10	09-Nov-20 A	07-Dec-20	Shop Drawings Preparation																												
PRO-1019	Shop Drawings Review & Approval By A/E	10	10	08-Dec-20	21-Dec-20														Shop Drawings Preparation															
PRO-1020	Fabrication & Delivery	70	70	22-Dec-20	31-Mar-21																													
Metal Roof Over Stairs		80	70	09-Nov-20 A	03-Mar-21																													
PRO-1021	Award Contract	5	5	09-Nov-20 A	30-Nov-20	Award Contract																												
PRO-1022	Shop Drawings Preparation	10	5	16-Nov-20 A	07-Dec-20	Shop Drawings Preparation																												
PRO-1023	Shop Drawings Review & Approval By A/E	10	10	08-Dec-20	21-Dec-20														Shop Drawings Preparation															
PRO-1024	Fabrication & Delivery	50	50	22-Dec-20	03-Mar-21																													
Handrails		119	109	16-Nov-20 A	04-May-21																													
PRO-1025	Award Contract	5	5	16-Nov-20 A	07-Dec-20	Award Contract																												
PRO-1029	Field Measure	2	2	22-Feb-21	23-Feb-21																													
PRO-1026	Shop Drawings Preparation	10	10	24-Feb-21	09-Mar-21																													
PRO-1027	Shop Drawings Review & Approval By A/E	10	10	10-Mar-21	23-Mar-21																													
PRO-1028	Fabrication & Delivery	30	30	24-Mar-21	04-May-21																													
Elevator		108	98	02-Nov-20 A	05-Apr-21																													
PRO-1030	Award Contract	3	3	02-Nov-20 A	18-Nov-20	Award Contract																												
PRO-1031	Shop Drawings Preparation	10	10	19-Nov-20	03-Dec-20	Shop Drawings Preparation																												
PRO-1032	Shop Drawings Review & Approval By A/E	10	10	04-Dec-20	17-Dec-20														Shop Drawings Preparation															
PRO-1033	Fabrication & Delivery	75	75	18-Dec-20	05-Apr-21																													
Construction		190	181	03-Nov-20 A	02-Aug-21																													
Sitework		129	120	03-Nov-20 A	05-May-21																													
CON-1000	Mobilization / Silt Fence	3	0	03-Nov-20 A	05-Nov-20 A	Silt Fence																												
CON-1001	Demolition	10	4	06-Nov-20 A	19-Nov-20	Demolition																												
CON-2068	Install Deep Utilities	4	4	20-Nov-20	25-Nov-20	Install Deep Utilities																												
CON-1003	Prep Building Pad	3	3	27-Nov-20	01-Dec-20	Prep Building Pad																												
CON-2069	Install Potable Water Line (Over Holiday Break)	4	4	28-Dec-20*	31-Dec-20														Prep Building Pad															
CON-1002	Install Utilities	10	10	17-Feb-21	02-Mar-21																													
CON-1018	Hardscape & Landscaping	10	10	22-Apr-21*	05-May-21																													
Structure		97	97	08-Dec-20	23-Apr-21																													
CON-1004	F/R/P Foundations	10	10	08-Dec-20	21-Dec-20														Structure															
CON-1019	Layout	3	3	25-Jan-21	27-Jan-21																													
CON-1020	Crane Mobilization	2	2	26-Jan-21	27-Jan-21																													
CON-1021	Precast Erection	10	10	01-Feb-21	12-Feb-21																													
CON-1023	Welding	10	10	08-Feb-21	19-Feb-21																													
CON-1024	Grout & Patching	10	10	08-Feb-21	19-Feb-21																													
CON-1022	Crane Demobilization	2	2	15-Feb-21	16-Feb-21																													
CON-1025	Punch List	10	10	22-Feb-21	05-Mar-21																													
CON-2040	Underslab MEP Rough In	11	11	22-Feb-21	08-Mar-21																													
CON-2042	F/R/P Roof Topping	5	5	22-Feb-21	26-Feb-21																													
CON-2067	Precast Caulking	10	10	22-Feb-21	05-Mar-21																													
CON-2041	F/R/P 2nd 2" Floor Topping	5	5	01-Mar-21	05-Mar-21																													
CON-2043	Roof Curing	10	10	01-Mar-21	12-Mar-21																													
CON-2038	F/R/P Slab On Grade	5	5	09-Mar-21	15-Mar-21																													
CON-2066	Erect Metal Roof Over Stairs	15	15	05-Apr-21	23-Apr-21																													
Envelope		33	33	08-Mar-21	21-Apr-21																													
CON-1011	Exterior Brick Punch & Clean	10	10	08-Mar-21	19-Mar-21																													





Project Baseline Bar
 Remaining Work
◆ Baseline Milestone
 Su...




Actual Work
 Critical Remaining Work
◆ Milestone

4 Weeks Look Ahead Schedule

Data Date: 16-Nov-20 Date Printed: 17-Nov-20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Nov 08							Nov 15							Nov 22							Nov 29							Dec 06							ic 13										
						M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S	M	Tue	W	Thr	Fri	Sat	S											
Stairs & Elevators		52	52	06-Apr-21	17-Jun-21																																														
CN-1181	Elevator Rough In	5	5	06-Apr-21	12-Apr-21																																														
CN-1204	Build Elevator Cab	5	5	26-Apr-21	30-Apr-21																																														
CN-1184	Install Stair Handrails	10	10	05-May-21	18-May-21																																														
CN-1214	Elevator Inspections	3	3	15-Jun-21	17-Jun-21																																														
Closeout		31	31	18-Jun-21	02-Aug-21																																														
CN-1183	Punch & Clean	6	6	18-Jun-21	25-Jun-21																																														
CN-1182	Final Inspections / Substantial Completion	5	5	28-Jun-21	02-Jul-21																																														
CN-1194	Final Punch	20	20	06-Jul-21	02-Aug-21																																														

 Project Baseline Bar
  Remaining Work
  Baseline Milestone
  Su...

 Actual Work
  Critical Remaining Work
  Milestone